



**ENVIRONMENTAL POLICY & APPROVALS UNIT
BUILDING CONTROL**

CONSTRUCTION STATEMENT- PIPEWORK TESTING

Please complete and return to:
Christchurch City Council
PO Box 237, Christchurch
Fax 03 9416241

Building Consent Number:	
Issued by: <i>(Registered Craftsman Plumber)</i>	
For: <i>(owner)</i>	

In respect of the testing of water pipework prior to concealment

At: <i>(address)</i>	
-------------------------	--

I hereby state that I have personally tested the water pipework installed in the building authorised under the above Building Consent by the method indicated hereunder:

- By pressurising the pipework to 1500 kpa for a period of not less than 15 minutes for the hot and cold water supply and checking to see that there are no leaks. (NZBC G12/AS1 7.5.1 (a),(b))
- By pressurising the upvc. pipework to 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking that there are no leaks. (NZBC G12/AS1 7.5.2, NZS 7643)
- By pressurising the pipework to 1500 kpa for a period of not less than 5 minutes and checking to see that there are no leaks. (NZBC G12 VM1, AS3500:Part 1.2 1998)

For sanitary fixtures used for personal hygiene, I confirm that the tempering valve has been set so as to not exceed:

- 45°C for early childhood centres, schools, old people's homes, institutions for people with psychiatric or physical disabilities, hospitals. (G12/ASI 6.14.1(a))
- or**
- 55°C for all other *buildings*. (G12/ASI 6.14.1(b))

And I believe on reasonable grounds that the pipework has passed that test.

- All work complies with the NZBC

I also understand that the Christchurch City Council in accepting this construction statement will be relying on it to issue the code compliance certificate at the completion of the building work.

Signature of Craftsman Plumber:

Date:

Craftsman Registration No:

Company Name:
